Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
Andersen Air Forc	e Base - North Ramp						
J 001 (Original) J-001A (New)	U&SI Mass Grub and Grade Phase 1 Ace Gate, GoJ (Original) RC2014-0625 AAFB ACE Gate and Facilities (New) RC2011-88321/PA	2010 (Original) 2011 (New)	Adverse Effect	66-08-2552	None		Consultation completed upon signing of 2011 Military Relocation PA. Adverse effect mitigated via archaeological data recovery (Stipulation VI.1.b.) under MILCON P-100, preparation of Public Education and Interpretation materials (Stipulation VI.B.) and update of Guam Historic Properties Information data form (Stipulation VI.G.), completed May 2013. Construction complete.
P-100	AAFB North Ramp Utilities Increment 1 RC2011-8831; also RC2011-8835/8836/36c (included P101 review)	2010 (Original) 2011 (New)	Adverse Effect	66 07 1064 (North Field), 66-08-2305, 66-08-2551, 66-08-2552	None	66-08-2305: Welch 2010 66-08-2551: Dixon and Walker 2011 66-08-2552: Dixon and Walker 2011	Consultation completed upon signing of 2011 Military Relocation PA. Adverse effect mitigated via preparation of Historic American Engineering Record (HAER) Survey of GHPI Site 66-07-1064 (North Field), archaeological data recovery (Stipulation VI.1.b.) of GHPI Sites 66-08-2305, -2551 and -2552, preparation of Public Education and Interpretation materials (Stipulation VI.B.) and update of Guam Historic Properties Information data forms (Stipulation VI.G.), completed May 2013. Construction Completed.
P-100A (Original) J-200 (New)	AAFB North Ramp Utilities, Increment 2 (Original) RC2011- 8835/8836 AAFB North Ramp Utilities II (New)RC2013-0904	2012 (Original) 2014 (New)	Adverse Effect	66 07 1064 (North Field)	None		Consultation completed upon signing of 2011 Military Relocation PA. Adverse effect mitigated via preparation of Historic American Engineering Record (HAER) Survey of GHPI Site 66-07-1064 (North Field), archaeological data recovery (Stipulation VI.1.b.) of GHPI Sites 66-08-2305, -2551 and -2552, preparation of Public Education and Interpretation materials (Stipulation VI.B.) and update of Guam Historic Properties Information data forms (Stipulation VI.G.), completed May 2013. Structured archaeological monitoring will also occur during intrusive activity. Construction in-progress. J-200 Phase 2 and Phase 3 projects in planning phases.
P <u>-</u> 101 (Original) P 101/P-101A (New)	North Ramp Parking, Increments 1 and 2 (Original) RC2011/8835/8836 AAFB North Ramp Parking Increments 1 and 2 (New)	2010 (Original) 2011 (New)	Adverse Effect	66 07 1064 (North Field)	None		Consultation completed upon signing of 2011 Military Relocation PA. Adverse effect mitigated via preparation of Historic American Engineering Record (HAER) Survey of GHPI Site 66-07-1064 (North Field), archaeological data recovery (Stipulation VI.1.b.) of GHPI Sites 66-08-2305, -2551 and -2552, preparation of Public Education and Interpretation materials (Stipulation VI.B.) and update of Guam Historic Properties Information data forms (Stipulation VI.G.), completed May 2013. Construction completed.
Unassigned	North Ramp Design Studies (New) RC2013-1114	2014	Adverse Effect	66 07 1064 (North Field)	None		SHPO concurred with Determination of Effect on 5 August 2014. Consultations Completed. This PA Memo covered all future design efforts in the N. Ramp area.

Project Number	Project Title	IFY FYACUTION			Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
P-109	VMM Hangar #1 (Original) Aircraft Hangar #1 (New) RC2013-0827	2012 (Original) 2014 (New)	Adverse Effect	66 07 1064 (North Field)	None		SHPO concurred with Determination of Effect on October 15, 2013. Adverse effect mitigated via preparation of Historic American Engineering Record (HAER) Survey of GHPI Site 66-07-1064 (North Field), preparation of Public Education and Interpretation materials (Stipulation VI.B.) and update of Guam Historic Properties Information data form (Stipulation VI.G.), completed May 2013.

Project Number	Project Title	FY Execution		Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
Unassigned (Original) P-230 (New)	GSE Shop/Shed, AV Armament/Life Supp & LOX Pad (Original) GSE Shops (New) RC2014-0673	2014 (Original) 2015 (New)	Adverse Effect	66 07 1064 (North Field)	None		SHPO concurred with Determination of Effect on 15 August 2014. Consultation has been completed.
Unassigned (Original) P-240 (New)	MWSS Elec Comm & Flightline Armory (Original) MWSS Facilities (New) RC2014-0838	Unscheduled (Original) 2015 (New)		66 07 1064 (North Field)	None		SHPO concurred with Determination of Effect on 6 November 2014. On 4 November 2014, NFM responded to SHPO request for monitoring at P240 stating that monitoring was not needed because of demonstrated shallow soils and absence of cultural material in several referenced surveys. SHPO response agreed that there was shallow soil and concluded that the project could be monitored without submitting a formal AMDP for review. Consultation has been completed.
P-601	Transient Squadron Hangar #2 (Original) Aircraft Hangar #2 (New) RC2016-0039	2013 (Original) 2017 (New)	No historic properties affected	None	None		future project under 2010 Record of Decision; Sec. 106 consultation complete RC2016-0039, dated Dec. 28, 2015. Currently under construction.
P-250	MALS Facility RC2016-0124	2017	No historic properties affected ("no historic properties remain to be affected" - refers to previous obliteration of portion of North Field by site preparation activities)	None	None		SHPO concurrence with DoD determination that no historic properties are affected ("no historic properties remain to be affected" in letter (RC2016-0124) dated March 2, 2016. Consultations have been completed.
P-260	Corrosion Control Hangar RC2016-0125	2017	No historic properties affected ("no historic properties remain to be affected" - refers to previous obliteration of portion of North Field by site preparation activities)	None	None		SHPO concurrence with DoD determination that no historic properties are affected ("no historic properties remain to be affected" in letter (RC2016-0125) dated March 3, 2016. Consultations have been completed.
Unassigned (Original) P-280 (New)	Aircraft/Line Ops Building (Original) Air Ops Building (New)	Unscheduled (Original) Confirmed 2022 Project	No Historic Properties Affected	None	None	Welch 2010	PA Memo delivered on 3/30/2021. SHPO concurred with determination
J-201	Aviation Instruction Facility, North Ramp AAFB	2024		Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	future project under 2010 Record of Decision
This project is P-270	ACE Gym and Dining P-270 RC 2019-0011	2019	PA Memo 1 delivered 10/05/18; SHPO concurrence with no historic properties affected (RC2019-0011)			Davis 1983, Dixon et al. 2015, Grant et al. 2007, Liston 1996, Mohlman 2015, Salo and Mohlman 2012, Tuggle 1993, Welch 2010, Yoklavich and Tuggle 2004	consultation completed
Andersen Air Ford	ce Base - Munitions Storage Area						

Project Number	Project Title	FY Execution		Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
P-295	Ordnance Ops RC2017-0879	2020	PA Memo 1 delivered 4/06/2018; SHPO comments dated 5/22/2018 with non- concurrence; JRM addressed SHPO comments; , maintain that there are no historic properties affected.	n/a	n/a		In design phase; PA Memo to be developed FY17. Archaeological survey contract has been awarded for the project. Archaeological work plan delivered to SHPO 2/2/18. Survey completed; Draft archaeological report delivered to SHPO 2/02/2018; no comments received. Final technical report and GIS data delivered 4/19/2018. PA Memo 1 delivered 4/06/2018. SHPO non-concurrence received 5/22/2018. DON response to SHPO 7/18/2018 maintaining determination that no historic properties will be affected. Construction planned for FY19
P-296	Ordnance Ops Admin (RC2019-0028)	2020	No Historic Properties Affected	None	None	2013	PA Memo 1 Design Studies delivered 11/05/2018; SHPO comments dated 12/31/2018 with concerns; JRM addressed SHPO comments; site of concern outside of APE. In design phase; PA Memo 1 completed for design studies 1/11/2019. Construction planned Beyond FY20. UPDATE: Construction PA Memo #1 was presented to SHPO on 8/4/20 with determination of No Historic Properties Affected. No comments were received from SHPO. Update: PA Memo 1 for construction delivered on 8/4/2020. DON agreed to SHPO request to have an archaeologist provide checks and photographs during initial ground disturbance. There were subsequent changes (inclusion of utility line) in the APE requiring a new PA Memo. No comment had been received on the revised PA Memo
P-290	ECM (MSA) RC2017-0605		PA Memo 1 delivered 5/24/2017 with finding of adverse effect; however, additional archaeological investigations provided opportunity for design changes to avoid sites and avoid adverse effects. Revised PA Memo 1 was delivered to SHPO 1/15/2019 with determination of no adverse effect as a result of conditions to avoid the sites.	N/A	N/A		PA Memo #1 determined adverse effect on two sites. PA Memo #2 currently in preparation; adverse effect will be avoided by protection of the sites during construction and preservation in place. PA Memo #2 delivered to SHPO 7/13/17. DON agreed to additional survey requested by SHPO. Work plan for survey will be provided to SHPO. Draft work plan delivered 4/12/2018; SHPO commented 6/5/2018; Final work plan addressing SHPO comments delivered 7/12/2018. Surveys completed and PA Memo 1 (Revised) with determination of no adverse effect. Construction is planned for FY19. Final Technical Report delivered February 2019.
Andersen Air Force	e Base - Main Base						
	Elementary School	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
P-415	Child Development Center	Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
P-403	Middle School - Expansion	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
P-411	Youth Center	Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
Unassigned	Family Housing	Beyond FY21		Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process		H-279: multi-phase demolition and construction of military family housing was previously consulted on (27 Oct 2015 with concurrence with DoD determination of no historic properties affected. H-280 is construction of new family housing within the APE consulted on under H-279.

Project Number	Project Title	FY Execution		Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
2-715	KD Ranges - LFTRC (RC2012-10751)	2016		under Range Mitigation Plan resulting in data recovery on 14 archaeological sites	Range Mitigation Plan	Welch 2010	Navy received concurrence from SHPO that the information provided satisfies concerns about the sites in question. Archaeological fieldwork was completed in June 2016; draft technical report and draft public information document were delivered to SHPO for review January 24, 2016. Recommended treatment of human bone found during lab analysis was provided by SHPO. Bone was treated as artifact but bagged separately and protected by padding. Next actions: consult on SDZ signage, complete final report and Public information booklet; translate booklet into Chamorro language. Collect baseline data on sites to be monitored. MCAG archaeologists collected baseline data from sites near construction footprint and sites on FWS land. Final technical report was delivered to SHPO on 11/16/2017; educational booklets (50 English and 50 Chamorro versions) were delivered to SHPO 2/15/18. Design review of P715 clear and grade plans and Rt 3A highway improvements (both consulted under RMP) was completed Aug 7, 2018. 2019 update: P-715 is an area covered by the Dispute Resolution Agreement of July 2018. Construction is in progress and monitors are present. As of August 2019, inadvertent discoveries have been made in the KDRR, MRFR, and range road. Inadvertent Discovery protocol was followed; Contracted archaeologists are at work on data recovered and all human remains have been recovered. An archaeological monitor remains at the job site
P-715 (New) P-715 (New)	Installation of Ungulate Fencing for forest enhancement areas (new)	2016 (New)	No Adverse Effect	None	None		Relocation of existing ungulate fencing, which will be displaced by P- 715; in consultation with USFWS regarding appropriate location for replacement fence. Pending BO 2019 update: PAM 1 delivered April 2019; SHPO did not concur with No Historic Properties, preferred No Adverse Effect. PAM 2 delivered 7/8/19 with revised determination per SHPO recommendation. SHPO concurrence 8/6/19. UPDATE: Archaeologists completed pre-construction inspection of the ungulate fencing corridor on 9/15/20. Identified soil and rock outcrop areas, noted observed artifact locations; soil areas will be monitored during fence installation, and; document and avoid any sites encountered, if practicable.

Project Number	Project Title	IFY EVACUTION	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
P-735	Machine Gun Range (RC2019-0053)	Beyond FY21	Further consultation under Range Mitigation Plan	Further consultation under Range Mitigation Plan	Further consultation under Range Mitigation Plan		Future project; however, clearing and grubbing will be funded by J-200 and is expected to occur in early FY18. Revised plan: funding for clearing and grubbing will not be funded by J-200. This remains a future project. Initial design review package was delivered to SHPO 12/13/2018 for 45 days review period, which ended 1/28/2019 without comment. Additional review of 60% design is pending. Construction is planned for FY19. Delivery for 15 day review of 60% drawings April 2019. No comments received; however, email from SHPO to PAC stated there were no concerns. Note: P735 was not referenced in the 2018 Dispute; however, SHPO assumed that all LFTRC was included. We anticipate effort by SHPO to extend monitoring requirement into P735. 5/26/20- SHPO and Navy in corporating into requirements as proactive approach). Update: SHPO initiated Dispute 7/30/2020; resolution included supplemental survey prior to construction and monitoring during construction. Details are being worked out at time of this report. Range signage design reviews will be provided to SHPO in FY21. UPDATE: Stipulation XIII Resolution letter was signed on 10/30/2020. DON submitted Pre-final Archaeological Survey, Monitoring, and Discovery Plan (AMDP) on 11/17/2020. SHPO commented on Pre- Final AMDP on 1/20/2021. DON responded and resolved SHPO's comments, and provided final work plan on 3/15/2021. Arhcaeological field work is ongoing at the time of this reporting.
P-745	USFWS Replacement	Beyond Fy21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Church 2009, Dixon 2014, Dixon et al. (2011, 2012), Kurashina et al. 1987, Welch 2010	Project added
Andersen Air Force	e Base - Andersen South	Ī					
Unassigned	Andersen South Design Studies (New) RC2013-1101	2014		66-04-2324, 66-04-2325, AS-T-2008-01, AS-T-2008-04, 66-04-2326	None		Submitted as J755 Design Studies. No Adverse Effect determination due to protection of four historic properties in APE by high visibility fencing. Revised PA Memo #2 was delivered August 31, 2016. Revisions included communication ducts and proposed further evaluation of an additional historic property (04-2326), possibly associated with former Army hospital. SHPO comments led to revised figures, which were delivered Oct 19, 2016. SHPO concurrence received Oct 26.

Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
Unassigned (Original) J-755 (New)	MOUT Facility/Rappelling, Phase 1 (Original) Urban Combat Training (Previous) Andersen South Training Complex (New) RC2013-1101	2014 (Original) 2015 (New)	Adverse Effect	TBD: Further Consultation Required regarding eligibility and mitigation of adverse effects on eligible sites	Further Consultation Required	Welch 2010 Dixon, Walker and Carson 2011	PA Memo #1 for construction and operation was delivered March 9, 2017. PA Memo #2 was delivered June 5, 2017. Includes MOUT Facility/Rappelling Phase 2, Company Level Maneuver, General Improvements/ Breaching House, and Driver Convoy Course. In addition, APE will include entirety of Andy South to accomodate company level maneuver training. Some sites will be affected. MCAG (now Marine Corps Base Camp Blaz) received SHPO staff comments on 8/24/17 and responded on 11/16/17. Following discussion with SHPO, MCAG submitted a third PAM which clarifies that PA Memo 2 responded to comments by the State Archaeologist, not SHPO. PA Memo 3 responds to official SHPO comments and clarifies that construction and operation are being consulted on separately. MCAG archaeologists visited specific former <i>lancho</i> locations near the construction footprint that were called out by SHPO and confirmed that there are no known eligible sites within the construction footprint. Sites within the operations footprint will be consulted on with a future PA Memo. 2019 update: J755 was included in 2018 Dispute Resolution Agreement; geotech work is underway with monitor. The APE in the construction PA memo does not include all of Andersen South. Refer to Andersen South Operations. 2020 UPDATE: Construction work is monitored under 2018 Dispute Resolution Agreement. 15 potential sites have been discoverd as of this report. Most are within CVOC in western part of Andy South. Camp Blaz EV is working with consultant in an effort to avoid and preserve in place eligible sites in the CVOC where possible.
Andersen South Operations-N/A	Andersen South Operations (RC2013-1101)	2020	No Adverse Effect	Limited site investigations and a site eligibility determination planned	Further Consultation Required via PA Process	Welch 2010 Dixon, Walker and Carson 2011	PAM 1 for operations was delivered August 2019 and SHPO comments responded to. PAM2 prep in progress. The APE for Andersen South Operations includes the area to be used for future training activities. Limited investigations and a site eligibility determination planned to addressed to avoid adverse site effects.

Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
Naval Base Guam - A	pra Harbor						
P-1003	Apra Harbor Military Working Dog Relocation (Original) Military Working Dog Relocation (New)	2010	No Historic Properties Affected	N/A	N/A	Dixon, Walker and Carson 2011	Consultation completed upon signing of 2011 Military Relocation PA. Mitigation not required.
							Construction Completed.
P-204	Apra Harbor Wharf Improvements, Increments 1 and 2 (Original) Apra Harbor Infrastructure (New)	2010	No Historic Properties Affected	N/A	N/A	Mason Architects Inc. and Weitze Research 2010	Consultation completed upon signing of 2011 Military Relocation PA.
							Mitigation not required. Construction Completed.
J-001	U&SI Mass Grub and Grade, Phase 1 (GoJ) [Secondary Access Road] (Original)	2010	No Historic Properties Affected	N/A	N/A	Athens 2009 Welch 2010 Dixon and Walker 2011 Dixon, Walker and Carson 2011	Consultation completed upon signing of 2011 Military Relocation PA.
	Apra Harbor Infrastructure (New)						Mitigation not required. Construction complete.
J-006	Apra Harbor Dental/Medical Clinic (Original) Apra Medical Clinic (New) RC2011-7959	2011 (Original) 2016 (New)	No Adverse Effect No Historic Properties Affected	N/A	N/A	Athens 2009 Welch 2010 Dixon and Walker 2011	Consultation completed upon signing of 2011 Military Relocation PA. Mitigation not required. In design. New information: Revised PA Memo concurred upon
						Dixon, Walker and Carson 2011	by the SHPO, with condition for site checks of added utility corridor. Areas to be monitored included a north/south line parallel to a road and trenching in the dirt road adjacent to the Japanese Amphitheater, a stone wall and drainage features along the road. Trenching along road near amphitheater paused when old fuel line was encountered. More than 2 meters of fill exposed. As of Sept 2020 trenching remained on hold. Spot checks will continue along road by amphitheater; most recent spot check was March 2021 with no changes noted. Report will follow conclusion of trenching.
J-007	Apra Harbor Waterfront HQ Building (Original) Waterfront HQ Building (New)	2011 (Original) 2016 (New)	No Historic Properties Affected	N/A	N/A	Athens 2009 Welch 2010 Dixon and Walker 2011 Dixon, Walker and Carson 2011	Consultation completed upon signing of 2011 Military Relocation PA. Mitigation not required. In design. Construction pending. Construction underway. Two large anchors (one US, the other Japanese) discovered during wharf improvement projects will be displayed on the building grounds. Pad for anchor exhibit has already been poured and anchors have been brought to project
P-600 (Original)	Apra Harbor Embark Ops (Original)	2013 (Original)	No Historic Properties Affected	none	none	Welch 2010	site. Project under 2010 Record of Decision. PA Memo submitted for SHPO review on June 11, 2020. No comments were received from
J-609 (New)	Apra Embark Facility (New)	Beyond FY21					SHPO.

Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
Naval Base Guam -	Finegayan	-					
J <u>-</u> 001 (Original) J 001B (New)	U&SI Mass Grub and Grade, Phase 1 (GoJ) (Original) Finegayan Utilities and Site Improvements Phase 1 (New) RC2014- 0625	2011 (Original) 2015 (New)	Adverse Effect	66-08-2295, 66-08-2297, 66- 08-2298, 66-08-2303, 66-08- 2307 (Original) 66-08-1350, 66-08-2302, 66- 08-2303, 66-08-2305, 66-08- 2306, 66-08-2307, 66-08- 2308, 66-08-2309 (New)	66-08-0007	Athens 2009 Welch 2010 Athens 2009, Dixon et al 2011, Haun 1988, Highness and Haun 1990, Kurashina et al. 1987, Kurashina et al. 1988, Olmo et al. 2000, Reinman 1977, Welch 2010	Consultation for original APE completed upon signing of 2011 Military Relocation PA. PAM 2 delivered Dec 9, 2014. SHPO comments on PA Memo 2 received on Jan. 23, 2015 (RC 2014-0625), NFM staff met with SHPO Jan 29 to discuss comments and work to resolve issues. Data recovery was completed at 9 original sites. U&SI work is currently in progress. J-001B is one of four areas being monitored under 2018 Dispute Resolution agreement. As of 5/26/2020: Fieldwork completed at additional 8 discoveries. 3 areas of human remains are under investigation. Supplemental data recovery of 10 features are ongoing within Site 66-08-2303. UPDATE: In-situ burials in HR1 will be preserved in place at Camp Blaz. A monument patterened after the Layon Landfill monument will be placed at the grave site, along with a crypt to contain non- burial context remains. Area E, ca. 18 acres located immediately north of the base entrance was cleared. Monitors discovered two discoveries (inadvertent discoveries 9 and 10) and three locations with non-burial bone fragmernts. Archaeological investigations are projected to be complete in Area E by mid October 2020.
J-001B (New) J-001B (New)	Installation of Ungulate Fencing for forest enhancement areas (new) RC2014-0625, CR RC2014-0291 Area F Expansion RC2016-0048	2015 (New) 2021	No Historic Properties Affected No Historic Properties Affected	None	None	Welch 2010 Welch 2010	SHPO concurred with Determination of Effect on Feb 2, 2016 (RC2016-0048). Consultation has been completed. On 2/26/21 a revised PA Memo #1 for J-001B Area F was delivered. The revised PA Memo indicates an increase of the APE from 5.4 acres to 9.8 acres in order to accommodate a required stormwater infiltration basin at Naval Base Telecommunication Site (NBGTS). The initial PA Memo #1 delivered on January 21, 2021
1147910 (New)	Establishment of Native Plant Nurseries RC2016-0014	2015 (New)	No Historic Properties Affected	N/A	N/A	Athens 2009 Welch 2010 Kurashina et al. 1987	SHPO concurred with Determination of Effect on 16 December 2015. SHPO noted in their correspondence that PA Memos are not "addendums" to 2011 PA and Navy will ensure that this terminology is not used in future PA Memos. Consultation has been completed.

Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
P 113 (Original) J-017 (New)	U&SI Mass Grub and Grade, Phase 2 (US) (Original) Finegayan Utilities and Site Improvements Phase 2 (New)	2012 (Original) 2017 (New)	Adverse Effect ?? Does this determination still apply	66-08-2295, 66-08-2297, 66- 08-2298, 66-08-2303, 66-08- 2307 (Original) 66-08-1350, 66-08-2308 (New)		Kurashina, McGrath and Manner 1987 Haun 1988 Highness and Haun 1990 Olmo, Mangieri, Welch and Dye 2000 Athens 2009 Welch 2010	Consultation for original APE completed upon signing of 2011 Military Relocation PA. New Information consultation (Stipulation IV.F.) for new APE on hold. In design. 2019 update: Project has been separated into multiple phases; new J-017 -2 will have different APE from that previously consulted on. Other related projects will be listed separately.
J-017 (New)	Installation of Ungulate Fencing for forest enhancement areas (new)	2017 (New)	Further Consultation Required via PA Memo Process No Historic Properties	Further Consultation Required via PA Memo Process None	Further Consultation Required via PA Memo Process None	Welch 2010	In consultation with USFWS Planned for FY19. STATUS ?
J-017-II	Main and Commercial Gates (RC2007-0782 and RC2020-0605)	2020 (NEW)	Affected				PA Memo 1 dated May 8, 2020. SHPO non-concurrance on 6/16/2020; DON addressed SHPO concerns in response on 7/2/2020. Note that interpretive displays related to life on the northern plateau of Guam are being incorporated into the design of the interior of the Visitor's Center, which is part of this project.
J-017-I	Communication Cabling and Area Distribution Node (ADNSTC)(RC2020-0605)	2020 (NEW)	No Adverse Effect	None	None		J-017-I and J-017-III were combined into a single construction project (J-I&III ADNSTC). PA Memo delivered June 1, 2020. SHPO non-concurrence on 6/25/2020, referencing J-001B-002 where preservation in place of human remains was under consideration. DON responded that comments made on Gates project (J-017-II) applied to this project as well.
J-011	Base Headquarters (Original) Base Admin and Comm (New)	2011 (Original) Beyond FY21	No Historic Properties Affected	none	none		Combined with J-025 (Mamizu vertical project) and PA Memo delivered on 2/17/2021. All projects within the J-001B project footprint have already been mitigated.
J-031 J-016	Bachelor Enlisted Quarters 1 3 (Original) Bachelor Enlisted Quarters (New) - 1 Building	2011 (Original) FY20	No Historic Properties Affected	none	none	Welch 2010	Located within J-001B footprint. Geotech work was proposed ahead of J-001B U&SI work. Navy consulted with SHPO, who concurred that consultations for J-001B covered the proposed geotech work on J-016. PA memo for construction will be prepared in the future. Planned for FY19, PA Memo will consult on J016 and J-030, which will be awarded in the same construction contract. 2019 update: instead of J-016 and J-030, the first multiple vertical construction consultation is for J-031, J- 033, P-311, P804 and P-459. PA memo was delivered 7/8/19; SHPO did not concur. Response to SHPO comments pending from Navy. Note name changes: J-016 became J031 andJ030 became J031. Both were included in multiple vertical property consultations that SHPO objected to. DON responded to SHPO objections on 6/16/20, addressing objections that referenced historic properties that had been, or were being data recovered.

Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
P-305	4th Marines Reg Fac	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Athens 2009, Welch 2010	Future project within J001B APE,
P-306	CLB-4 Fac	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Athens 2009, Welch 2010	Future project within J001B APE,
Unassigned (Original)	III MEF Armory (Original)	2014 (Original)	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Welch 2010	Future project within J001B APE
P-307 (New)	Consolidated Armory (New)	Beyond FY21	Process	Process	Process		
P-308	Law Enf Bn Co	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	Future project within J001B APE
P-311	Central Fuel Station	2018 (Original) Beyond FY21	No Historic Properties Affected	none	none	Athens 2009, Welch 2010	Project was included in multiple vertical construction consultation (P-311, P-312, P-317, and P-804 Multiple Vertical Projects). PA Memo for design and construction delivered 7/8/19. New PA Memo for design and construction submitted on 03/02/2021.
P-309	GCE Inf Bn 1 and 2 Fac	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Athens 2009, Welch 2010	Future project within J001B APE
J-012, J-302, (Previous) J-301 (New)	Consolidated HQ Facility (includes CLB-4 HQ, 3rd MEB CE, GCE Inf Bn HQ 1, GCE Inf Bn HQ 2, 4th Marines Reg HQ).	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	Project expected to be part of a multiple vertical construction project PA Memo in FY21
J-015	Enlisted Dining Facility #1 (Original) Enlisted Dining Facility (New)	2011 (Original) 2018 (New)	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	Project expected to be part of a multiple vertical construction project PA Memo in FY21
J-030 Renamed J-033	Base Enlisted Quarters - 1 Building	FY20	No Historic Properties Affected	none	none	TBD	future project Planned for FY19. PA Memo for vertical construction to come next reporting period. PA Memo to include both J-016 and J-030 as renamed J-031 and J-033, respectively. 2019 update: initial vertical construction consultation was for J- 031, J-033, P-459 (all are barracks), also P-311 and P-804. See comment on J-031 on line #18.
J-023	Bachelor Officer Quarters 1 3 (Previous)	2013 (Original)	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Welch 2010	Project expected to be part of a multiple vertical construction project PA Memo in FY21
J-018	Bachelor Officer Quarters - 1 Building Security (Police) Station (Original)	Beyond FY21 2012 (Original)	Process Further Consultation	Process Further Consultation	Process Further Consultation	Welch 2010	project excpected to be part of a multiple vertical construction project PA Memo in FY21
	Security Building/Police Station (New)	Beyond FY21	Required via PA Memo Process	Required via PA Memo Process	Required via PA Memo Process		
J-008	Fire Station	2011 (Original) Beyond FY21	No Historic Properties Affected	N/A	N/A	Athens 2009 Welch 2010	Consultation completed upon signing of 2011 Military Relocation PA. Mitigation not required. Planning development. Is the training area near ball field part of J-008 not yet consulted on?
Unassigned (Original)	CRSP Warehouse, Phase 1 (Original)	Unscheduled (Original) Beyond FY21	No Historic Properties Affected	none	none	Welch 2010	Project was included in multiple vertical construction consultation (P-311, P-312, P-317, and P-804 Multiple Vertical Projects). PA Memo for design and construction submitted on 03/02/2021.

Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
P-316	Artillery Battery	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
P-610	AAV/LAR/CEB Maint	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project at NBG Apra Harbor
P-314	MEB Enablers	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
J-032	Bachelor Enlisted Quarters - 3 Buildings	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	Project expected to be part of a multiple vertical construction project PA Memo in FY21
J-025	Medical/Dental Clinic	Beyond FY21	No Historic Properties Affected	none	none	Welch 2010	Combined with J-011 (Mamizu vertical project) and PA Memo delivered on 2/17/2021. All projects within the J-001B project footprint have already been mitigated.
J-304	Dental Co Admin	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
Unassigned (Original)	9th ESB Warehouse, Phase 1 (Original)	Unscheduled (Original)	No Historic Properties Affected	none	none	Welch 2010	Project was included in multiple vertical construction consultation (P-311, P-312, P-317, and P-804 Multiple Vertical Projects). PA Memo for design and construction submitted on 03/02/2021.
P-317 (New) P-871	9th ESB EOD (New) Gas Chamber (Original) CBRNE Training (New)	Beyond FY20? (New) 2013 (Original) 2019 ? (New)	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	future project
Unassigned (Original) J-401 (New)	Indoor Physical Fitness Center #2 (Original) Fitness Center (New)	Unscheduled (Original) Beyond FY20 ? (New)	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	future project
J-033	Bachelor Enlisted Quarters - 2 Buildings	Beyond FY20	No Historic Properties Affected	none	none	ТВD	future project 2019 update: included in multiple vertical construction consultation; PA Memo delivered 7/8/19. Navy response to SHPO in progress. SHPO did not concur. Response to SHPO comments pending from Navy. Note name changes: J- 016 became J031 andJ030 became J031. Both were included in multiple vertical property consultations that SHPO objected to. DON responded to SHPO objections on 6/16/20, addressing objections that referenced historic properties that had been, or were being data recovered.
J-034	Bachelor Officer Quarters - 1 Building	Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project within J-001B
Unassigned (Original) J-402 (New)	Outdoor Playing Field	Unscheduled (Original) Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	future project
Unassigned (Original)	Religious Ministry Facility (Original)	Unscheduled (Original)	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Welch 2010	future project
P-408 (New)	Religious Ministry Services (New)	Beyond FY20	Process	Process	Process		

Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
P 606 (Original) P-313 (New)	Corrosion Control Facility (Original) Corrosion Control - Ground Phase 1 (New)	2014 (Original) 2019 ? (Previous) Beyond FY20 ? (New)	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	future project
Unassigned (Original) P-404 (New) P-804	Exchange Auto Services (Original) Exchange Retail Store (New) Central Issue Facility	Unscheduled (Original) Beyond FY20 ? (New) Beyond FY20	Further Consultation Required via PA Memo Process No Historic Properties Affected	Further Consultation Required via PA Memo Process none	Further Consultation Required via PA Memo Process none	Welch 2010 Welch 2010	future project Project was included in multiple vertical construction consultation (P-311, P-312, P-317, and P-804 Multiple Vertical Projects). PA Memo for design and construction submitted on 03/02/2021.
J-875	BSTF	Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
Unassigned (Original) P-407 (Previous) J-035 (New)	Library/Education Center/RMF (Original) Education Center (New)	Unscheduled (Original) Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	future project
P-803	Ind Combat Skills Trng	Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	Project expected to be part of a multiple vertical construction project PA Memo in FY21
Unassigned (Original) P-802 (New)	Base DSSA Warehouse, Phase 2 (Original) Base Warehouse (New)	Unscheduled (Original) Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Reinman 1977 Kurashina, McGrath and Manner 1987 Haun 1988 Highness and Haun 1990 Olmo, Mangieri, Welch and Dye 2000 Athens 2009 Welch 2010	Project expected to be part of a multiple vertical construction project PA Memo in FY21
Unassigned (Original) P-760	AV Simulation/MISTIC Training Facility (Original) Battle Sim Center (New)	Unscheduled (Original) Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	future project
Unassigned (Original) P-410 (New)	Auditorium/Band Building (Original) Auditorium/Theater (New)	Beyond FY20	N/A	N/A	N/A	N/A	future project
Unassigned (Original) P-320 (New)	Recycling Center (Original) Recycle Center/Waste Transfer (New)	Unscheduled (Original) Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	future project
Unassigned (Original) P-406 (New)	Recreation Center	Unscheduled (Original) Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	future project

			Ī		1		
Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
Unassigned (Original)	Main Exchange (Original)	Unscheduled (Original)	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Welch 2010	future project
P-414 (New)	Location Exchange (New)	Beyond FY20	Process	Process	Process		
Unassigned (Original)	Public Works Facility (Original)	Unscheduled (Original)	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Welch 2010	future project
P-318 (New)	Public Works/Maintenance Shops (New)	Beyond FY20	Process	Process	Process		
Unassigned (Original)	Consolidated Club	Unscheduled (Original)	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Welch 2010	future project
P-409 (New)		Beyond FY20	Process	Process	Process		
Unassigned (Original)	5th ANGLICO Auto Shop (Original)	Unscheduled (Original)	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Welch 2010	future project
P-323 (New)	Base Auto Shop (New)	Beyond FY20	Process	Process	Process		
P-321	Corrosion Control - Ground Phase 2	Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
P-412	Transient Quarters	Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
P-322	Base EOD	Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
P-326	PEIWarehouse	Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
Unassigned (Original)	9th ESB Administration (Original)	Unscheduled (Original)	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Welch 2010	future project
P-324 (New) P-459	9th ESB HQ (New)	Beyond FY20	Process	Process	Process		
P-459	Bachelor Enlisted Quarters - 1 Building	FY20	No Historic Properties Affected	none	none	TBD	project was included in multiple vertical construction consultation; PA Memo delivered 7/8/19. SHPO objected to determination. DON responded to SHPO objections on 6/16/20, addressing objections that referenced historic properties that had been, or were being data recovered.
P-405	Bachelor Officer Quarters	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	future project
J 021 (Original)	Temporary Lodging Facility	Unscheduled (Original)	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Welch 2010	future project 2019 update: Project was consulted on by AAFB; SHPO concurred with determination of no historic properties
P-413 (New)		Beyond FY20	Process	Process	Process		affected
Unassigned (Original)	9th ESB Warehouse, Phase 2 (Original)	Unscheduled (Original) Beyond FY20	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo	Further Consultation Required via PA Memo	Welch 2010	future project
P-325 (New)	9th ESB EOD (-) (New)			Process	Process		
J-036	Bachelor Enlisted Quarters	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	Project expected to be part of a multiple vertical construction project PA Memo in FY21
J-037	Bachelor Enlisted Quarters	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	Project expected to be part of a multiple vertical construction project PA Memo in FY21

Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
J-038	Bachelor Enlisted Quarters	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	Project expected to be part of a multiple vertical construction project PA Memo in FY21
J-039	Bachelor Enlisted Quarters	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Welch 2010	Project expected to be part of a multiple vertical construction project PA Memo in FY21
P-870	Engineering Pit (Dig Pit) (Original) Eng & Brdg Cmplx (New)	Beyond FY21	N/A	N/A	N/A	N/A	Future project
Naval Base Guam - Na	aval Munitions Site						
P-608	ECMs (NBGOA)	Beyond FY21	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	TBD	Future project 2019 update: PA Memo delivered 6/7/19; SHPO advised DON of documented site in APE. Additional research, including a site visit discovered standing latte set adjacent to proposed APE. Additional survey of the area is planned. Geotech work is being monitored. UPDATE: Alternate area for project is being surveyed, also considering option of shifting project south within preferred location to avoid Fena Lake site. UPDATE: Fieldwork (survey with subsurface testing) was completed in Kitts Road alternative on 6/17/20. End of Fieldwork report was delivered to SHPO for review on 6/23/2020. Addendum Archaeological Surface and Subsurface Survey Plan (Parsons Road) submitted to SHPO on 8/31/20. SHPO provided comments on the work plan on 2/19/21. End of fieldwork letter report for Parsons Road extension and South Kitts Road extension delivered to SHPO on 2/19/21. Draft results of archaeological surface and subsurface survey in preparation as of this reporting period.

Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected	Historic Properties Indirectly Affected	FEIS/Original Survey Reference	Status: Current as of March 31, 2021
Miscellaneous			1	1			
0	Tumon-Maui Well Rehabilitation (New) RC2016-0122	2011	No Adverse Effect	66-01-2278	None		Consultation complete. No Adverse Effect determination due to compliance with Secretary of Interior Standards for Rehabilitation.
Unassigned	Ungulate (Hoofed Animal) Fencing (New) RC2012-9846	2011	No Historic Properties Affected	N/A	N/A		Consultation complete. This was along Rt. 2 from NBG main gate south to join existing fence across from Apra Heights Mobil Station.
	Wetland Restoration, Phase 1 (New) RC2011-8981	2011	No Adverse Effect	N/A	N/A	Dixon, Gosser, Gilda and Nees 2004	Consultation Complete
P-102 (New)	(Original)	Unscheduled (Original) 2017 (New)	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process	Further Consultation Required via PA Memo Process		future project; Sec 106 Consultation complete RC2015-0129, dated Oct 28, 2015. Changes due to ongoing P-102 design (route change at AAFB) requires further consultation (PA Memo #1 Revision was delivered to SHPO April 2017 with SHPO response condurring with "no historic properties affected"). Consultations completed. January 2018 - contractor found proposed laydown area unsuitable due to tendancy to flooding after rain; proposed an alternate area already permitted and in use about 1/2 mile south of originally proposed area. Revised PA Memo is in preparation for SHPO review. Revision concurred on by SHPO.
P-103 (Original)	0122	2018 (New) Beyond FY21	Further Consultation Required via PA Memo Process no adverse effect determination regarding testing phase. PA Memo process completed for construction phase in 2020 with responses to Senators' comments.	Further Consultation Required via PA Memo Process none affected by testing phase. PA Memo process completed for construction phase in 2020 with responses to Senators' comments.	Further Consultation Required via PA Memo Process none affected by testing phase. PA Memo process completed for construction phase in 2020 with responses to Senators' comments.	Welch 2010	2017: Project Design has changed in response to need to work outside of explosive safety arcs established around AAFB munitions storage bunkers. New design eliminates proposed eastern wells and corridors. Revised PA Memo will be submitted for SHPO review. Revised PAM 1 delivered to SHPO July 31, 2017; SHPO comments dated Sept. 11, 2017 stated disagreement with DON eligibility assessment for site that revised corridor passes through. MCAG and AAFB archaeologists visited the location in question on 12/4/17 and reported physical separation of sites in question and confirmed original determination of not eligible for the site the corridor passes through. DON responded to SHPO comments due 3/26/18. 2019: Although design work ongoing, more revisions to construction footprint anticipated due to site constraints due to USGS Geomagnetism Laboratory instrumentation. 2019: PAM2 for construction was delivered to SHPO 8/23/2019. Details of corridor near eligible sites were included to demonstrate separation. Additional consultation needed to address design changes. UPDATE: Submitted Archaeological Monitoring and Discovery Plan to SHPO on 12/9/20. No comments recieved.
P-416	High School - Expand	Beyond FY20	TBD	ТВD	TBD	TBD	future project

Project Number	Project Title	FY Execution	DoD Effect Determination	Historic Properties Directly Affected		FEIS/Original Survey Reference	Status: Current as of March 31, 2021
J-200-2	North Ramp Utilities Communica	2020	No Historic Properties Affected	None		Church et al. 2009; Davis 1983; DeFant and Guerrero 2006; Dixon	
Unassigned	IT/Comm Phase 2	Beyond FY20	TBD	твр	TBD	TBD	future project