DEPARTMENT OF THE NAVY
COMMANDER FLEET ACTIVITIES
SASEBO, JAPAN
PSC 476 BOX 1
FPO AP 96322-0001

5090
Ser 00/0806
October 18, 2019

All Parents or Caregivers
Sasebo Elementary School

Dear Parent or Caregiver:

SUBJECT: DRINKING WATER AT SASEBO ELEMENTARY SCHOOL

The Navy is committed to maintaining safe drinking water on its installations. Our water distribution system is regularly tested for lead and it is in compliance with the Safe Drinking Water Act.

Lead exposure is a particular concern for children. Lead in drinking water may come from plumbing inside buildings including fittings, solder, water fountains/coolers, or water faucets. Therefore, the Environmental Protection Agency (EPA) recommends, but does not mandate, that we test the lead content of drinking water in priority areas such as schools, youth centers and child development centers. The Navy has adopted the recommendation as policy. Testing at the Sasebo Elementary School was conducted on July 17, 2019.

I am pleased to report that all drinking water intended for consumption, to include drinking water and water used for cooking and washing, is below the EPA-recommended lead screening level of 15 Parts Per Billion (ppb).

Navy environmental personnel conducted this testing at the Sasebo Elementary School following Navy and EPA guidelines. Samples were collected from all faucet locations in the school, and they were sent to an accredited laboratory for analysis.

More information is available in enclosure (1). Testing results are also available at the CNIC Web site at:
https://www.cnic.navy.mil/regions/cnrj/installations/cfa_sasebo/om/public_works/.html

To learn more about lead in drinking water in schools and day care centers, and additional water quality resources please visit:

- EPA (lead in drinking water in schools and day care centers):
https://www.epa.gov/dwreginfo/drinking-water-schools-and-childcare-facilities
- Drinking Water Taste, Odor, and Color:
http://water.epa.gov/drink/contaminants/secondarystandards.cfm
- CFAS Annual Drinking Water Consumer Confidence Report:
https://www.cnic.navy.mil/regions/cnrj/installations/cfa_sasebo/om/public_works/.html

If you have any concerns at all, please contact my Environmental Team, Ms. Elizabeth Barris (DSN: 315-252-3369 or e-mail: elizabeth.barris@fe.navy.mil) or Mr. Frederick S. Pianalto (DSN: 315-252-3263 or e-mail: frederick.pianalto@fe.navy.mil).

If you have any health related questions or concerns, I encourage you to contact your health care provide or if you are a TRICARE beneficiary, use the REGION Appointment Center to schedule an appointment with your primary care provider at Commercial: 1-866-645-4584.

Sincerely,

B. L. STALLINGS
Captain, U.S. Navy
Commander,
Fleet Activities Sasebo

Enclosures: 1. Summary of Results

Table 1. Summary of Results Sasebo Elementary School - Dragon Vale

SAMPLING LOCATION DESCRIPTION				INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS				CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
				Recommeded Level = 15 parts per billion (ppb)								Recommeded Level = 20ppb	
CATEGORY Water Intended For:	SAMPLE ID	Room Number - Outlet Description	Comments	First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)	Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	Combined Costs	Description	First Draw (ppb) (See note 2)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)
SAMPLING DATE				7/17/2019			N/A	N/A	N/A				
RESULTS DATE				8/28/2019			N/A	N/A	N/A				
WASHING	1425-F-1-19	1A08 NURSE TREATMENT	FAUCET	2	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-2-19	1A08B NURSE RESTROOM	FAUCET	6.4	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-3-19	1A08B NURSE RESTROOM	FAUCET	4.4	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-4-19	1A03 ADMIN RESTROOM	FAUCET	0.65	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-5-19	1A00A ADMIN BREAKROOM	FAUCET	1.2	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-6-19	1A11 FOOD SINGLE SINK	FAUCET	3.9	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-7-19	1A11 FOOD VULCAN	FAUCET	3.2	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-8-19	1A11 FOOD SOUTHBEND	FAUCET	5.7	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-12-19	1A11 FOOD MIDDLE SINK	FAUCET	4.9	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-13-19	1A11 FOOD MIDDLE SINK	FAUCET	5.3	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-14-19	1A11B FOOD FOOD	FAUCET	1.2	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-16-19	1A11 FOOD WALL SINK BANK	FAUCET	12	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-17-19	1A11 FOOD WALL SINK BANK	FAUCET	3.7	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-18-19	1A11 FOOD WALL SINK BANK	FAUCET	4.1	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-19-19	1A11 FOOD WALL SINK BANK	FAUCET	1.4	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-21-19	1A11 FOOD WALL SINK HOSE	FAUCET	7.1	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-22-19	1A10 GYMN	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-22A-19	1A10 GYMN	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-22B-19	1A10 GYMN	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-23-19	1A10 GYMN	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-23A-19	1A10 GYMN	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-23B-19	1A10 GYMN	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-24-19	1B28A RESTROOM SHOWER	FAUCET	2.8	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-25-19	1B28A RESTROOM SINK	FAUCET	2.1	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-26-19	1B29 STUDIO SINK	FAUCET	11	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-27-19	1B29 STUDIO SINK	FAUCET	2.1	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-29-19	1B27 KITCHEN SINK	FAUCET	1.8	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-30-19	1B20 HUB 1	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-30A-19	1B20 HUB 1	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-30B-19	1B20 HUB 1	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-31-19	1B24 STUDIO SINK	FAUCET	3.4	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-32-19	1B26 STUDIO SINK	FAUCET	3	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-33-19	1B20 HUB 1 RESTROOM	FAUCET	2.5	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-34-19	1B22 STAFF ROOM	FAUCET	1.1	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-35-19	1C30 HUB 2	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-35A-19	1C30 HUB 2	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-35B-19	1C30 HUB 2	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-36-19	1C36A HALL ELEVATOR	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-36A-19	1C36A HALL ELEVATOR	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C-36B-19	1C36B HALL ELEVATOR	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
COOKING	1425-F-37-19	1B21B KITCHEN	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-38-19	1C30 HUB 2	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-39-19	1C30 HUB 2	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-40-19	1C37 HALL RESTROOM	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-41-19	1A10B GYMN SHOWER	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-42-19	1A10B GYMN RESTROOM	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-43-19	1C36B RESTROOM	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-44-19	1C36B RESTROOM	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-45-19	1C36B RESTROOM	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-46-19	1C36B RESTROOM	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F1-47-19	2B04 STAFF SINK	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C1-48-19	2B10 HUB 4	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C1-48A-19	2B10 HUB 4	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C1-48B-19	2B10 HUB 4	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F1-49-19	2B10 HUB 4	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F1-50-19	2C26A INFO ROOM	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F1-51-19	2B00 HUB 3	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F1-52-19	2C25 HALL	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F1-53-19	2C23 MUSIC ROOM	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	

Table 1. Summary of Results **Sasebo Elementary School - Dragon Vale**

SAMPLING LOCATION DESCRIPTION				INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS				CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
				Recommeded Level = 15 parts per billion (ppb)								Recommeded Level = 20ppb	
CATEGORY Water Intended For:	SAMPLE ID	Room Number - Outlet Description	Comments	First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)	Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	Combined Costs	Description	First Draw (ppb) (See note 2)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)
SAMPLING DATE				**7/17/2019**			**N/A**	**N/A**	**N/A**				
RESULTS DATE				**8/28/2019**			**N/A**	**N/A**	**N/A**				
WASHING	1425-F1-54-19	2C25 HALL	FAUCET	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F1-55-19	2C15 RESTROOM	FAUCET	5.4	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C1-56-19	2B00 HUB 3	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C1-56A-19	2B00 HUB 3	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C1-56B-19	2B00 HUB 3	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-57-19	3B04 STAFF ROOM	FAUCET	5.9	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-58-19	3B10 HUB 6	FAUCET	1.1	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-59-19	3B10 HUB 6	FAUCET	1.8	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C2-60-19	3B10 HUB 6	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C2-60A-19	3B10 HUB 6	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C2-60B-19	3B10 HUB 6	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-61-19	3C21B STAFF RESTROOM	FAUCET	2.7	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-62-19	3C21A STAFF RESTROOM	FAUCET	7.3	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-63-19	3C21A STAFF RESTROOM	FAUCET	2.5	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-64-19	3C21B STAFF RESTROOM	FAUCET	2	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-65-19	3C21B STAFF LOUNGE	FAUCET	2.4	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-66-19	3C17 HALL RESTROOM	FAUCET	7.7	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-67-19	3C24 HALL	FAUCET	11	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-68-19	3C24 HALL	FAUCET	2.8	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-69-19	3C23 ART ROOM	FAUCET	2.9	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-70-19	3C23 ART ROOM	FAUCET	2.3	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-71-19	3C23 ART ROOM	FAUCET	3.1	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-72-19	3C23 ART ROOM	FAUCET	6.3	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-73-19	3B00 HUB 5	FAUCET	7	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C2-74-19	3B00 HUB 5	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C2-74A-19	3B00 HUB 5	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-C2-74B-19	3B00 HUB 5	COOLER	N.D.	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F3-75-19	Outdoors PLAYGROUND	FAUCET	6.6	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-B3-75A-19	Outdoors PLAYGROUND	BUBBLER	1.8	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
DRINKING	1425-B3-75B-19	Outdoors PLAYGROUND	BUBBLER	2.1	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F3-76-19	Outdoors BACK SIDE GARDEN	FAUCET	9.6	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-77-19	A11 FOOD PORCELAIN SINK	FAUCET	2.5	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F-78-19	A11 FOOD PORCELAIN SINK	FAUCET	12	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	
WASHING	1425-F2-79-19	3C23B ART KILN ROOM	FAUCET	8.3	NO	N/A	N/A	N/A	N/A	Routine	N/A	N/A	

Notes:

[1] Affected outlets were immediately secured after receiving verbal communication from the lab on results exceeding the recommended level of 15 ppb.

[2] Post-remediation sampling was initially conducted on [ENTER DATE]. Additional [CORRECTIVE ACTIONS DESCRIPTION] were implemented and final results below recommended level of 15 ppb for sample collected on [ENTER DATE] are shown on the table.

Table 2. Summary Statistics

CATEGORY	INITIAL SAMPLING RESULTS		RE-SAMPLING RESULTS				POST REMEDIATION RESULTS
	Recommeded Level = 15 parts per billion (ppb)						
	First Draw (ppb)			First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)		First Draw (ppb)
Total Drinking	**29**			**N/A**	**N/A**		**N/A**

Table 1. Summary of Results | Sasebo Elementary School - Dragon Vale

SAMPLING LOCATION DESCRIPTION				INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS				CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
				Recommeded Level = 15 parts per billion (ppb)								Recommeded Level = 20ppb	
CATEGORY Water Intended For:	SAMPLE ID	Room Number - Outlet Description	Comments	First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)	Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	Combined Costs	Description	First Draw (ppb) (See note 2)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)
SAMPLING DATE				7/17/2019			N/A	N/A	N/A				
RESULTS DATE				8/28/2019			N/A	N/A	N/A				
Total Drinking > 15 ppb		0				N/A		N/A			N/A		
Total Cook/Brush		13				N/A		N/A			N/A		
Total Cook/Brush > 15 ppb		0				N/A		N/A			N/A		
Total Washing		51				N/A		N/A			N/A		
Total Washing > 15 ppb		0				N/A		N/A			N/A		
Total Samples		93				N/A		N/A			N/A		
Total Samples > 15 ppb		0				N/A		N/A			N/A		